

BOROUGH MANAGERS REPORT JUL Y 2005

7-1 Repair water leak on Blake Rd. in Morris Run. Will rebill Hamilton Twp. Authority for time and materials.

Finish installing privacy wall on softball restrooms.

Cut cardboard templates to put over sewer manhole lids and water valve covers before tar and chipping next week.

7-4 Holiday

7-5 Fill potholes in dirt roads that will be oiled.

Liberty Twp. oil roads later in afternoon. Finish up just as rain starts.

Start topsoiling along new sidewalk at Library.

Clean second C12 contact pit at stp.

7-6 NTSWA sweep streets that will be tar and chipped next week. Finish topsoiling along Library sidewalk.

Connect water and sewer to new home on Adam Drive.

Complaints from residents living along dirt roads that were oiled yesterday. Put spreader on single axle and spread more IB stone over areas where oil is floating above stone put down yesterday. Hydraulic hose broke before roads were completed.

7-7 Repair bad hydraulic hose on single-axle spreader, and then finish putting stones over oil on roads.

Clean sludge out of center of sludge beds at stp to help sludge dry faster.

Clean catch basin on Main St. Locate discharge end of storm pipe on Liberty St. Pipe plugged, so will check to see if rain cleans it out.

Write letter to residents living along Maple Hill Rd. and Schuylkill St. about starting storm drain project on July 11.

7-8 Heavy rain in morning. No water getting through Liberty St. storm drain. Will have to try and flush out end of pipe some other way. Replace bad hydraulic hose on backhoe.

Locate a couple of old frames and grates to use on new Maple Hill catch basins while we are waiting for new frames and grates.

Contractor repair blacktop on Boone Run Rd. cul-d-sac.

7-11 Clean roads that are to be tar and chipped. Roads probably won't be done until Wednesday of this week.

Start on Maple Hill storm drain project. Only get 20' of pipe in because had to work around a 4" gas line and jackhammer out end of existing catch basin so new pipe could be installed into it

7.12 Work on Maple Hill storm drain. Break water service to home on Maple Hill. Install 40' of pipe today.

Meet with Penelec subcontractor about location of their job office by Boro garage.

7-13 Install 80' of storm pipe on Maple Hill and set first catch basin. Gas Co. had to repair gas line to home on Maple Hill that we broke. Cover sewer manhole lids and water valve tops with cardboard and stone before roads are tar and chipped. Liberty Twp. in town around noon to tar and chip roads.

7-14 Send Dan and Scott to class on repairing fire hydrants. Work at Island Park cleaning up and topsoiling around stumps that were ground down. Tom Bogaczyk, Solicitor and I met with Quad 3 group about Borough electric service.

7-15 Install storm drainpipe on Maple Hill road up to second catch basin. Had to go over a sewer line and under a gas main. Frame and lids for Maple Hill catch basins delivered today. PennDot tar and chip S. Wmsn. Rd.

7-18 Work on Maple Hill storm drain. Connect pipe to west side of basin to catch water coming down bank and lay 80' of pipe out of north side of basin to go up Maple Hill. Chemicals delivered to pool, Bellman Filter and stp.

7-19 Install 140' of storm drainpipe on Maple Hill project. Set catch basin located half way up Maple Hill Rd. Pool filters pop out off framework late in afternoon. Have a couple guys repair brackets holding in filters.

7-20 Lay 160' of storm drain on Maple Hill project. Set catch basin on inside corner of Maple Hill Rd. and Schuylkill St. intersection, and then start installing pipe toward an existing basin along Maple Hill Rd. Meet with Allison Crane rep. about cost estimate for moving Taber St. footbridge.

7-21 Finish installing pipe to existing basin on Maple Hill, then lay pipe across Schuylkill St. and set basin on west side of road. Put in 100' of pipe today. , Mark out sewer laterals to homes on Schuylkill St. Contractor landscaping behind new Fire Hall on bank and along Bear Creek.

7-22 Install 140' of drainpipe along Schuylkill St. and set another catch basin. Had to lay pipe under a gas line and lower a water service line so pipe could be laid over it. Work on hydrants around town that are opening hard. Get new bulb and cover put on light for basketball court at Island Park. Sign paperwork for purchasing used van to be use by Municipal Authority.

7-25 Put in road crossing for storm drain on Schuylkill St., set new basin and lay one pipe out of basin. Install 60' of pipe today.

PAGE 3 BOROUGH MANAGERS REPORT JULY 2005

7-26 Install 100' of drainpipe along Schuylkill St. and set another catch basin. Can't lay any more pipe until water line is installed deeper. Call residents about turning water off tomorrow morning so line can be worked on.
Start cementing around pipes inside new catch basins on Maple Hill project . Penelec subcontractor install office trailer in front of Boro garage.

7-27 Put out 33 48-hour stickers for delinquent customers.

Install new water service to home on Schuylkill St. so new storm drainpipe can be installed. Old line was in bad shape.
Lay 30' of storm drain pipe along Schuylkill St. after water line completed. Cement around pipes inside new basins along Schuylkill St .
Tree limb break off tree by high winds in afternoon on Liberty St. Push limb out of the way with loader.

7-28 Install 100' of storm pipe and one catch basin on Schuylkill St. Broke an unmarked gas line and remove a large rock from ditchline while laying pipe.

Advertise for Zoning Hearing Board meeting on 8/24 at 7:00PM.